BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

BYATARAYANAPURA DIVISION

BYATARAYANAPURA SUB DIVISOIN

Drilling of Borewell and Providing Pump and Motor in ward No. 06, Kogilu Surrounding area

EMB
Detail Measurement

Work Code: 006-23-000012

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

1ST AND FINAL BILL

	Name of work:	Drilling of Borewell and Providing Pump and Motor in ward No. 06, Kogilu Surrounding area
	Estimated Cost :	Rs. 60.00 Lakhs
	Head of Account :	P3726
	Work Code	006-23-000012
	Name of Agency:	Sri. H N Madhuraj
	Work order No:	BBMP/EE/BTP/WO/209/2022-23, Date: 28.03.2023

Sl No	Description of work	Mesurement				Unit	Qty	Rate	Amount
		No.	L	B	D				
1	Geophysical investigation at site for sinking borewells for supplying drinking water to the habitation either through the Hand Pump MWS or P.W.S.S, by vertical electrical sounding by adopting Venner or Schlumbergers's method, including econnaissance survey of geological formation. Geophysical investigation of existing ground water in the vicinity, its quality, quantity and acceptability of the users, indicating the location of the site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instruments and accessories to work site, engaging technical personal and labour required etc. NOTE: 1) Additional rate on item 1&2 is allowed for drilling in over burden and fixing Casing pipes beyond 20 M (for fixing Casing pipes only) a) Above 20 M and upto 30 M - 15%, b) Above 30 M - 30% (Measurement of overburden is restricted to the depth of casing pipe fixed excluding initial depth of 20M and projection above ground level). 2) A sum of Rs. 100/- is to be deducted for Dry Borewell towards yield test (PWD SR 2021-22 Vol-V Page No.152, Item No.4)								
A	Shivapura Near Anganavadi	1				Each BW	1		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1		
C	Dwarakanagara 3rd Main Road	1					1		
D	Kattigenahalli Chinnappa Layout Near Munegowda House	1					1		
							4	5549.00	**22196.00**
2	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimumworking of compressor for one hour (Excluding cost of casing pipes,collars, cap etc., complete) **0-50mtrs**								
	0-50 Mtrs								
	Qty Taken as per Pre Measurement Page No.	Item No. 162					**200.00**	313.00	**62600.00**
3	50-100mtrs								
	Qty Taken as per Pre Measurement Page No.	Item No. 162					**200.00**	393.00	**78600.00**
4	100-150mtrs								
	Qty Taken as per Pre Measurement Page No.	Item No. 162					**200.00**	417.00	**83400.00**
5	150-200mtrs								
	Qty Taken as per Pre Measurement Page No.	Item No. 162					**200.00**	485.00	**97000.00**
6	200-250mtrs								
	Qty Taken as per Pre Measurement Page No.	Item No. 162					**200.00**	568.00	**113600.00**
7	250-300mtrs								

Scanned by CamScanner

	Qty Taken as per Pre Measurement Page No. Item No. 152						200.00	602.00	120400
8	300-350mtrs						231.00		
	Qty Taken as per Pre Measurement Page No. Item No. 102						200.00	669.00	133800.00
						Limited to TQ			
9	Supply of ISI mark 175mm nominal bore,plain and steel casing pipe grade of steel Fe 410 of wall thickness conforming to IS 4270-2001 and latest ammendments, electrical resistance welded steel tubes, material and conforming to IS 1387-1993 and manufactured by basic open hearth electric or basic oxygen process in random length of 5-7m both ends.threaded conforming to IS 554-1985 one end fixed with socket conforming to IS 4270-2001 and the other end with screwed pipes all shall be responsibaly free from defects. The tubes shall be responsible straight end should be with ISI marking weighing 25.10kg/m. prices include Collar-Medium duty. (PWD SR 2021-22 Vol-V Page No.154, Item No.32)								
	Qty Taken as per Pre Measurement Page No. Item No. 2						240.00	2086.00	500640.00
10	PVC pipes of 10 Kg/cm2 for 200mm (PWD SR 2021-22 Vol-V Page No.35, Item No.1188)								
	Qty Taken as per Pre Measurement Page No. Item No. 2						40.00	1393.00	55720.00
11	Providing and laying at site of work MS casing caps as per IS 1239 (partII) 1982 with all latest amendments if any for any dia. The thickness of plate used for covering one end shall be 3mm (minimum). The dimensions of caps and colars shall be strictly as per IS 1239 (Part-II) 1982 with all amendments including cost of material and labour charges for fixing, if any etc. complete with all lead and lifts and as directed by the Engineer in charge (PWD SR 2021-22 Vol-V Page No.155, Item No.34)								
A	Shivapura Near Anganavadi	1				Each	1		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1		
C	Dwarakanagara 3rd Main Road	1					1		
D	Kattigenahalli Chinnappa Layout Near Munegowda House	1					1		
							4.00	177.00	708.00
12	Fabricating supplying and mounting MS box of 16 SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clA with necessary cable entry pipe with gland and box should be finished with 7tanks treatment with powder coated paint and finally finished with approved colour etc., complete. (PWD Electrical SR 2022-23 Vol-VI Page No.15, Item No.5.42.2)								
A	Shivapura Near Anganavadi	1	1100	20		Sq.cm	22000		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1	1100	20			22000		
C	Dwarakanagara 3rd Main Road	1	1100	20			22000		
	For Existing Borerells								
	Sampigehalli Gundu Thopu	1	1100	20			22000		
	Kattigenahalli Lake	1	1100	20			22000		
	Basavalingappa 1st Cross	1	1100	20			22000		
	Dwarakangara 5thg Cross	1	1100	20			22000		
	Srirampura Near Muneshwara Choultry	1	1100	20			22000		
	Someshwara Layout Near RO Plane	1	1100	20			22000		
	Krishna Nagara Kogilu	1	1100	20			22000		
	Nirantara Layout	1	1100	20			22000		
	Defence Colony 7th Main Near School	1	1100	20			22000		
	Dwarakanagara Balaji Layout	1	1100	20			22000		
	Babanagara 1st main 2nd Cross	1	1100	20			22000		
	Kattigenahalli DMK Layout	1	1100	20			22000		

Scanned by CamScanner

	Palanahalli Lake	1	1100	20			22000		
	Vinayakangara Near OHT	1	1100	20			22000		
	Vinayakanagara 3rd Main Near Subbareddy House	1	1100	20			22000		
	Vinayakangara 1st Main 5th Cross	1	1100	20			22000		
	Kattigenahalli Near Anjinappa Layout	1	1100	20			22000		
							440000	0.40	176000.00
13	Supply and delivery at site wrought middle steel (galvanized) 50 mm dia GI Union confirming to IS 1239-II, 1991 with latest amendments if any (PWD SR 2021-22 Vol-V Page No.145, Item No.13.6)								
A	Shivapura Near Anganavadi	1				Each	1		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1		
C	Dwarakanagara 3rd Main Road	1					1		
	For Existing Borerells								
	Sampigehalli Gundu Thopu	1					1		
							4	236.00	944.00
14	Supply and delivery at site wrought middle steel (galvanized) 50 mm dia GI hexagonal nipple confirming to IS 1239-II, 1991 with latest amendments if any. (PWD SR 2021-22 Vol-V Page No.146, Item No.15.6)								
A	Shivapura Near Anganavadi	1	3			Each	3		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1	3				3		
C	Dwarakanagara 3rd Main Road	1	3				3		
	For Existing Borerells								
	Sampigehalli Gundu Thopu	1	3				3		
							12	189.00	2268.00
15	Supply and delivery at site wrought middle steel (galvanized) 50 mm dia GI elbow confirming to IS 1239-II, 1991 with latest amendments if any for: (PWD SR 2021-22 Vol-V Page No.144, Item No.7.6								
A	Shivapura Near Anganavadi	1	3			Each	3		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1	3				3		
C	Dwarakanagara 3rd Main Road	1	3				3		
	For Existing Borerells								
	Sampigehalli Gundu Thopu	1	3				3		
							12	236.00	2832.00
16	Labour charges for Erection, Electrification and commissioning of Pump sets, including aligning and balancing of all items including supply and erection of two pair of supporting clamps, bore well caps, cable clips and water tight gland cable protectors, bolts, nuts, valve and gauges,tools and equipments etc., involved in the job as per specifications, with necessary tests as per specifications, with testing of as per instructions of engineer incharge of work. (PWD SR 2021-22 Vol-V Page No.163, Item No.38)								
A	Shivapura Near Anganavadi	1				Job	1		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1		
C	Dwarakanagara 3rd Main Road	1					1		
	For Existing Borerells								
	Sampigehalli Gundu Thopu	1					1		
							4	6639.00	26556.00
17	Labour charges for erection of outdoor type panel board and meter boardunits with all necessary materials and labour, tools and equipments including providing cement concrete foundation bed etc., complete as per specification, with testing of as per instructions of engineer incharge of work. (PWD SR 2021-22 Vol-V Page No.163, Item No.40)								
A	Shivapura Near Anganavadi	1				Job	1		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1		

Scanned by CamScanner

C	Dwarakanagara 3rd Main Road	1						1		
	For Existing Borerells									
	Sampigehalli Gundu Thopu	1						1		
								4	1457.00	5828.00
18	Supplying of 1.1KV LT UG cable XPLE or heat resistant PVC Insulated PVC eatruded inner sheath armoured UG LT cable as per IS -1554(Part-1) or IS-7098 Part-1,Armouring strip thickness in average +5% and resistivity 14ohms/kms(max) as per IS -3975 4 core 16sqmm (Ele SR 2019-20 P-No 40 I/No-6.4.4)									
A	Shivapura Near Anganavadi	1	28.00				Rmtr	28		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1	32.00					32		
C	Dwarakanagara 3rd Main Road	1	36.00					36		
	For Existing Borerells									
	Sampigehalli Gundu Thopu	1	46.00					46		
								142	157.00	22294.00
19	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe/ stone pipe / on wall/ on pole as required 6 sqmm to 16 sqmm. (Ele SR OF 2019-20 P-No 41 I/No-6.5.1)									
A	Shivapura Near Anganavadi	1	28.00				Rmtr	28		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1	32.00					32		
C	Dwarakanagara 3rd Main Road	1	36.00					36		
	For Existing Borerells									
	Sampigehalli Gundu Thopu	1	46.00					46		
								142	13.00	1846.00
20	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete cutting road surfaces(P.No - 41, I.No -6.6.3, KPWD Electrical SR 19-20)									
A	Shivapura Near Anganavadi	1	28.00				Rmtr	28		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1	32.00					32		
C	Dwarakanagara 3rd Main Road	1	36.00					36		
	For Existing Borerells									
	Sampigehalli Gundu Thopu	1	46.00					46		
								142	86.00	12212.00
21	Supplying and fixing of class A GI pipe on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class 40mm (P.No - 41, I.No -6.9.1, KPWD Electrical SR 19-20)									
A	Shivapura Near Anganavadi	1	4.00				Mtr	4.00		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1	3.00					3.00		
C	Dwarakanagara 3rd Main Road	1	3.50					3.50		
	For Existing Borerells									
	Sampigehalli Gundu Thopu	1	4.00					4.00		
								14.50	351.00	5090.00
22	Earthing: Supplying and fixing and wiring earth electrode for grounding circuits IC cutouts and other equipments on the meter board in the pit. The pits should be filled up with equal proportion of salt and charcoal 150mm around the pipe to complete depth. The connection from the pipe to the conduits etc. is to established through GI wire of sizes as per clause 7.3.3 of IS 732 using 12mm bolts, nuts, washers and check nuts, the pipe shall have 16 through holes of 12mm dia (PWD SR 2021-22 Vol-V Page No.164, Item No.45)									
A	Shivapura Near Anganavadi	1					Job	1		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1						1		
C	Dwarakanagara 3rd Main Road	1						1		
	For Existing Borerells									
	Sampigehalli Gundu Thopu	1						1		

Scanned by CamScanner

							4	4047.00	16188.00
23	Providing,Supplying and fixing suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps,bolts,nuts and washers etc. with necessary materials and labour tools and equipments as per instructions of engineer incharge of work. 3½x6 Sqm (PWD SR 2021-22 Vol-V Page No.164, Item No.44.1)								
A	Shivapura Near Anganavadi	1				Each	1		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1		
C	Dwarakanagara 3rd Main Road	1					1		
	For Existing Borerells								
	Sampigehalli Gundu Thopu	1					1		
							4	555.00	2220.00
24	Supply and fixing polished wood board made of not less than 15mm thick plank on both sides of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws 20" x 20" x 2.5" (PWD Electrical SR 2022-23 Vol-VI Page No.4, Item No.5.6.6)								
A	Shivapura Near Anganavadi	1				Nos	1		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1		
C	Dwarakanagara 3rd Main Road	1					1		
	For Existing Borerells								
	Sampigehalli Gundu Thopu	1					1		
							4	330.00	1320.00
25	Providing,supplying to work site, Submersible Pump Set of 150mm dia suitable for bore well and confirming to IS 8034-2000;3Phase, SS Bowl & Impeller with Low volt Motor as per specifications,as per necessary ammendments and instructions of engineer incharge of work. 17.50 HP - 120 LPM @ 308 m = 26 STG Outlet Dia - 2.00" (PWD SR 2021-22 Vol-V Page No.161, Item No. 19.6)								
A	Shivapura Near Anganavadi	1				Each	1		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1		
C	Dwarakanagara 3rd Main Road	1					1		
	For Existing Borerells								
	Sampigehalli Gundu Thopu	1					1		
	Dwarakanagara Balaji Layout	1					1		
	Babanagara 1st main 2nd Cross	1					1		
	Dwarakanagara 3rd Main Road Near OHT	1					1		
	Chokkanahalli Layout Near Venkatarama reddy House	1					1		
	Ambedakarnagara 3rd Cross	1					1		
	Agrahara Layout 9th Cross Near RO Plant	1					1		
	Sirinagara 2nd Cross	1					1		
	Srinivaspura Near Hemanna Temple	1					1		
	Kattigenahalli Near Gongothri Layout	1					1		
	Shivapura Near Shiva Temple	1					1		
							14	82753.00	1158542.00
26	Supply and delivery of galvanized mild steel tubes of 6mtr standard length heavy duty (C Class) as per IS 1239 (Part-I) 1990 with latest amendments with ISI Mark (one end fitted with Heavy Duty collar and other end fitted with protective cover) (PWD SR 2021-22 Vol-V Page No.162, Item No.33.1)								
A	Shivapura Near Anganavadi	1	62			Each	62.00		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1	52				52.00		
C	Dwarakanagara 3rd Main Road	1	52				52.00		
	For Existing Borerells								

Scanned by CamScanner

	Sampigehalli Gundu Thopu	1	45				45.00			
	Srinivaspura Near Hemanna Temple	1	22				22.00			
	Agrahara Layout Near RO Plant	1	18				18.00			
	Agrahara Near Balaji Layout	1	8				8.00			
							259.00	3292.00	852628.00	
27	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to13:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100 V as per IS-694:2010. 3C x 6 mm2 (PWD Electrical SR 2022-23 Vol-VI Page No.4, Item No.2.6.4)									
A	Shivapura Near Anganavadi	1	756.00			Mtr	756.00			
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1	634.00				634.00			
C	Dwarakanagara 3rd Main Road	1	638.00				638.00			
	For Existing Borerells									
	Sampigehalli Gundu Thopu	1	546.00				546.00			
	Shivapura Near Shiva Temple	1	365.00				365.00			
							2939.00	253.00	743567.00	
28	Supplying fully automatic star-delta starter unit push button type with suitable wires, 3 contactors, one adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 V 3 phase and wired after fixing to the existing wooden board for motor Above 12.5 HP upto 25 HP (PWD Electrical SR 2022-23 Vol-VI Page No.10, Item No.5.2.2)									
A	Shivapura Near Anganavadi	1				Each	1			
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1			
C	Dwarakanagara 3rd Main Road	1					1			
	For Existing Borerells									
	Sampigehalli Gundu Thopu	1					1			
							4	9054.00	36216.00	
29	Supply and delivery at site of brand new best make gate valve as per IS 778/1984 with ISI Mark and as per its latest amendments Size 50 mm (PWD SR 2021-22 Vol-V Page No.162, Item No.27.1)									
A	Shivapura Near Anganavadi	1				Each	1			
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1			
C	Dwarakanagara 3rd Main Road	1					1			
	For Existing Borerells									
	Sampigehalli Gundu Thopu	1					1			
							4	1349.00	5396.00	
30	Supply and delivery at site of brand new best make non-return valve as per IS 778/1984 with ISI Mark and as per its latest amendments Size 50 mm (PWD SR 2021-22 Vol-V Page No.162, Item No.28.1)									
A	Shivapura Near Anganavadi	1				Each	1			
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1			
C	Dwarakanagara 3rd Main Road	1					1			
	For Existing Borerells									
	Sampigehalli Gundu Thopu	1					1			
							4	1376.00	5504.00	
31	Supply and delivery at site delivery of best indigenous brand new MCB (Miniature Circuit Breakers) of required capacity as per IS 88228/1978 and its latest amendments and with ISI Mark of 6/10/16/20/25/40 Amps with scalable box. (PWD SR 2021-22 Vol-V Page No.162, Item No.32)									
A	Shivapura Near Anganavadi	1				Per 3 Pole	1			

Scanned by CamScanner

B	Kattigenahalli Chinnappa Layout Near Rajanna House	1					1		
C	Dwarakanagara 3rd Main Road	1					1		
	For Existing Borerells								
	Sampigehalli Gundu Thopu	1					1		
	Kattigenahalli Lake	1					1		
	Basavalingappa 1st Cross	1					1		
	Dwarakangara 5thg Cross	1					1		
	Srirampura Near Muneshwara Choultry	1					1		
	Someshwara Layout Near RO Plane	1					1		
	Krishna Nagara Kogilu	1					1		
	Nirantara Layout	1					1		
	Defence Colony 7th Main Near School	1					1		
	Dwarakanagara Balaji Layout	1					1		
	Babanagara 1st main 2nd Cross	1					1		
	Kattigenahalli DMK Layout	1					1		
	Palanahalli Lake	1					1		
	Vinayakangara Near OHT	1					1		
	Vinayakanagara 3rd Main Near Subbareddy House	1					1		
	Vinayakangara 1st Main 5th Cross	1					1		
	Kattigenahalli Near Anjinappa Layout	1					1		
							20	1349.00	26980.00
32	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc., complete. P No. 32/I No 3b KPWD Electrical SR 2010-11								
A	Shivapura Near Anganavadi	1	3.00			No.	3.00		
B	Kattigenahalli Chinnappa Layout Near Rajanna House	1	3.00				3.00		
C	Dwarakanagara 3rd Main Road	1	3.00				3.00		
	For Existing Borerells								
	Sampigehalli Gundu Thopu	1	3.00				3.00		
	Kattigenahalli Lake	1	3.00				3.00		
	Basavalingappa 1st Cross	1	3.00				3.00		
	Dwarakangara 5thg Cross	1	3.00				3.00		
	Srirampura Near Muneshwara Choultry	1	3.00				3.00		
	Someshwara Layout Near RO Plane	1	3.00				3.00		
	Krishna Nagara Kogilu	1	3.00				3.00		
	Nirantara Layout	1	3.00				3.00		
	Defence Colony 7th Main Near School	1	3.00				3.00		
	Dwarakanagara Balaji Layout	1	3.00				3.00		
	Babanagara 1st main 2nd Cross	1	3.00				3.00		
	Kattigenahalli DMK Layout	1	3.00				3.00		
	Palanahalli Lake	1	3.00				3.00		
	Vinayakangara Near OHT	1	3.00				3.00		
	Vinayakanagara 3rd Main Near Subbareddy House	1	3.00				3.00		
	Vinayakangara 1st Main 5th Cross	1	3.00				3.00		
	Kattigenahalli Near Anjinappa Layout	1	3.00				3.00		
							60.00	157.00	9420.00

Scanned by CamScanner

33	Earth work excavation for pipelines/cables by Manual means upto 600 mm trench width, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, including dressing of excavated surfaces, disposing off or leveling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m. Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations etc. in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering and lift upto 1.5 m including cost of labour, tools, usage& other appurtenances required to complete the work. (PWD SR 2021-22 Vol -I Pg No 6 item no 1.6.1) pre - 3/4					Cum	761.40	507.00	386030.00
34	Providing and installing at site of work 6 Kg/m2: 63mm(weight of pipe -0.662 kg) P.V.C. pipes including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour charges and all lift charges, handling charges including encasing the pipe around to a depth not less than 15 cms with gravel or selected earth available from the excavation etc. complete. (PWD SR 2021-22 Vol-V Page No.140, Item No.13) pre - 4/5					Mtr	1692.00	165	279180.00
35	Refilling available earth around trenches/pipelines, cables in layers not exceeding 20 cms in depth, compacting each deposited layer by ramming after watering with a lead upto 50 m , and lift upto 1.5 m. Including cost of all labour complete as per specifications (PWD SR 2021-22 Vol -I Pg No 7 item no 1.10)								
	Shivapura Near Anganavadi	1	30.00	0.60	0.75		13.50		
		1	30.00	0.60	0.75		13.50		
		1	30.00	0.60	0.75		13.50		
		1	30.00	0.60	0.75		13.50		
		1	30.00	0.60	0.75		13.50		
		1	30.00	0.60	0.75		13.50		
		1	30.00	0.60	0.75		13.50		
		1	30.00	0.60	0.75		13.50		
		1	12.00	0.60	0.75		5.40		
	Kattigenahalli Chinnappa Layout Near Rajanna House	1	30.00	0.60	0.75		13.50		

		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	14.00	0.60	0.75	6.30		
	Someshwara Layout Cross-2	1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	26.00	0.60	0.75	11.70		
	Someshwara Layout Cross-3	1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	30.00	0.60	0.75	13.50		
		1	28.00	0.60	0.75	12.60		
						761.40	131.00	99744.00
						L/s		
36	BESCOM Charges							
1	Shivapura Near Anganavadi							
	Registration Fee	1	118					118.00
	Meter Purchase	1	2430					2430.00
	Bescom Deposit	1	22280					22280.00
2	Kattigenahalli Chinnappa Layout Near Rajanna House							
	Registration Fee	1	118					118.00
	Meter Purchase	1	243					2430.00
	Bescom Deposit	1	22280					22280.00
3	Dwarakanagara 3rd Main Road							
	Registration Fee	1	118					118.00
	Meter Purchase	1	2430					2430.00
	Bescom Deposit	1	22280					22280.00
						Actiual Bescom Amount		74484.00
						Limited to		60000.00
	Sub total :	5147469.00				Total of Non SR Items (Sl No 37)		60000.00
	Round off :	5147000.00				Total of SR Items(Sl No. 01 to 36)		5147469.00
	18% GST :	926460.00				18% Applicable GST		926545.00
	G - total :	6073460.00				Grand Total		6134014.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Byatarayanapura Sub Division
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-26

Scanned by CamScanner